A six-week retrospective pilot

5-10 buildings / Latvia / Proposed scope

Purpose and data

Test whether monthly records support useful investigation decisions. No customer, partner or pilot commitment is claimed. Prefer 24-36 months, but inventory actual history first. Insufficient data remains visible.

Manager supplies authorized pseudonymized building IDs, monthly consumption, units/periods, heated area, DHW inclusion and available meter/use/maintenance changes. No resident data or new sensor is required. Validate a real weather source, location match, HDD base and coverage.

Responsibilities

Founder prepares import, traceable calculations, review workflow and exports. Manager checks source interpretation and nominates a user. A local energy specialist reviews plausibility, false alarms and technical actions. These parties and legal/hosting arrangements are not yet confirmed.

Limits

The local demonstration uses synthetic consumption and weather. It does not establish field accuracy, customer outcomes or annual savings. Intervention effects may require a further heating season and separate verification. Optional Claude mapping, explanations and task drafts require organization permission, per-request transfer approval and human review. The engine supplies numbers. Live API verification remains pending.

The six-week work plan

Week 1 / Scope, permissions and inventory

Questions, selected buildings and data availability

Week 2 / Import and quality review

Corrected units, periods, duplicates, area and weather match

Week 3 / Historical reference

Time-separated baseline, findings and limitations

Week 4 / Manager and expert review

Actionability decisions and false-alarm reasons

Week 5 / Review tasks and existing interventions

Task register and forward monitoring requirements

Week 6 / Learnings and continuation decision

Report, return/deletion plan and commercial go/no-go

Measurements: usable-data ratio, upload/review time, expert-rated actionability, false-alarm causes and task completion. Numerical targets are to be agreed before evaluation. Record denominators and missing data.

A decision with clear boundaries

Go / no-go

Continue if authorized records support a defensible reference, expert-reviewed findings create useful work and buyer value justifies support cost. Narrow or stop if data is inadequate, false alarms outweigh benefit, security/legal gates fail or users cannot allocate time.

Commercial scope and exclusions

Setup/pilot plus subscription is a pricing hypothesis, not a signed offer. Agree expert fees, procurement and support boundaries. Exclude new sensors, heating control, certified audits, OCR, accounting integration and annual savings verification.

Protection, return and deletion

Before transfer agree legal parties, controller/processor roles, authorized users, hosting, incident handling, retention and DPA where needed. Return normalized data and reports. Proposed deletion within 30 days after pilot close requires agreement and implementation, including backup handling; current demo reset is manual.

The immediate request

Identify a willing apartment manager and a local energy reviewer. Confirm a small authorized sample and suitable support/advisory route. No incorporation, program acceptance or funding approval is assumed.

Editable complete source: docs/business/pilot-proposal.md. Private meeting time and access are deliberately excluded.